

Bowne Park Reconstruction

Project Update: The project has been awarded to a contractor and has been sent to the Comptroller's Office for registration.

Q066-115M- Bowne Park- Reconstruction of tot lot (Attachment #1- Schematic Design)

- Project in Procurement
- Anticipated Construction start date: July 2016

M&O Update

- Bowne Park is a mobile site for District 7. The litter and debris are addressed 5x a week by the mobile crew. District Staff has been instructed to remove all litter, empty cans and skim the lake for floating debris on each visit.

Funding Sources:

- Council Member Vallone
- Borough President Katz

Project Timeline:

Design:

Start Date: August 2014

Completion Date: August 2015

Procurement:

Start Date: August 2015

Projected Completion Date: July 2016

Bowne Park Pond Reconstruction

Project Update: A meeting was held with stakeholders to determine the scope of work for the project. Parks is now developing the design for the site.

Funding Source:

- Council Member Vallone

Project Timeline:

Design:

Start Date: June 2015

Projected Completion Date: August 2016

Queens General Comfort Station and Facility Reconstruction

Project Update: This project is in active construction.

Funding Source:

- Borough President Katz

Project Timeline:

Design:

Start Date: April 2013

Completion Date: September 2014

Procurement:

Start Date: September 2014

Completion Date: July 2015

Construction:

Start Date: September 2015

Projected Completion Date: September 2017



BOWNE PARK PLAYGROUND | Schematic Design

CAPITAL DESIGN



NYC Parks